

PUBLIC WORKS CAPITAL PROJECTS 2021-22

PROJECT	CONTRACTOR	STATUS	PROPOSED SCHEDULE	
FACILITIES:			Start Date	Finish Date
Energy Performance Contract	Honeywell	Started early April	April 2021	April 2022
ENGINEERING:				
By-law Review	Staff	Review complete requiree edit and review		Ongoing
E11 Implementation	Staff	Supervisors/Foremen training	in use	
Salmon River Old Water Line Removal	JFAC Eng Consultant	Pending Job Estimate	TBA	TBA
GAS TAX - STREET PROJECTS:			Start Date	Finish Date
Giles St	Town, Curb & Paving Contractors	Pending Curbing & Paving Awards	TBA	TBA
Kent Albert St	Town, Curb & Paving Contractors	Pending Curbing & Paving Awards	TBA	TBA
Martha Ave (Kent Albert - S. End)	Town, Curb & Paving Contractors	Pending Curbing & Paving Awards	TBA	TBA
Ford St (Robie - Cross)	Town, Curb & Paving Contractors	Pending Curbing & Paving Awards	TBA	TBA
Schirra Cl	Town, Curb & Paving Contractors	Pending Curbing & Paving Awards	TBA	TBA
North St (Park - Normandy)	Milling & Paving Contractors	Pending Milling & Paving Awards	TBA	TBA
Young St (Landfill - Young St Tank)	Paving Contractor	Pending Paving Award	TBA	TBA
GAS TAX - SEWER PROJECTS:				
Nova Dr Sewer Seperation	Town Crews		May 2021	May 2021
GAS TAX - SIDEWALK PROJECTS:			Start Date	Finish Date
Young St Landscaping			October 5 2020	Spring 2021
North St (Park - Normandy) (north side	Sidewalk Contractor	Pending Curbing Awards	TBA	TBA
Ford St (Robie - Cross) west side	Curb/Sidewalk Contractor	Pending Curbing Awards	TBA	TBA
Forrester St (Prince - Victoria) east side	Curb/Sidewalk Contractor	Pending Curbing Awards	TBA	TBA
Purdy Dr (Glnwd - Abbey) curb/west	Curb Contractor	Pending Curbing Awards	TBA	TBA
STREET PRESERVATION TAX PROJECTS:			Mill Dates	Pave Dates
Purdy (Glenwood - Abbey)	Miller, Curber, Paver	Pending Milling, Curbing, & Paving Awa	TBA	TBA
Harris Dr	Miller, Paver	Pending Milling & Paving Awards	TBA	TBA
Robie St (Marshland - Town Line)	Paver	Pending Paving Award	TBA	TBA
Crack Sealing (Various Locations)	Sealing Contractor	Pending Crack Sealing Award	TBA	TBA