

PUBLIC WORKS CAPITAL PROJECTS 2022-23

TARGET DATES	PROJECT		SCHEDULE OF EACH CONTRACTOR				STATUS
			TOWN	BASIN	DEXTER	WILL-KARE	
	Mill St	Asphalt Overlay				Mid June	Completed
APEX	Prince St (Brodie-Juniper)	Curbs both sides			June24 - July15		End Sept
Prior to School Season	Prince St (Golf-Whitman)	Milling		June 29			Completed
		Asphalt Overlay				July 5	Completed
	Blakeney Dr (Willow-Crossley)	Asphalt Overlay				July	
	Young St (Arthur-Tracks)	Both curbs and SW's			2nd wk July		Completed
		Milling		Early Aug			Completed
		Asphalt Overlay				Mid Aug	Completed
	Robie St - Curbs & SW's	Both curbs and SW's			3rd wk July - 3rd wk Aug		End Aug
		Paving				5th Wk Aug	Mid Sept
	Lorne St Sewer	Sewer Construction	July				Aug 30
		Milling		Early Aug			Completed
		Asphalt Overlay				Aug	Sept 1
	Fundy Dr	Milling		Early Aug			Completed
		Asphalt Overlay				3rd Wk Aug	Completed
	Crowell Dr (McCrmck-Abbey)	Curb East Side			3rd wk Aug		Completed
		Asphalt Overlay				4th Wk Aug	Completed
Crowell Dr (Glnwd-McCrmck)	Milling		Early Aug			Completed	
	Asphalt Overlay				4th Wk Aug	Completed	
Young St (Empire-Landfill)	Curb&SW East Side			4th wk Aug		Completed	
Summer - Early Fall	Belgrave Terr - Curbs	Curbs both sides			1st wk Sept		Completed
		Street Rebuild	2nd Wk Sept				End Sept
		Paving				3rd Wk Sept	Mid Oct
	Prince St (Aberdeen-Bruns)	Both Curbs & South SW			2nd wk Sept		Mid Sept
		Street Rebuild	3rd Wk Sept				Mid Oct
		Paving				4th Wk Sept	Mid Oct
	Dominion St (Vic-Tracks)	Both Curbs & East SW			3rd wk Sept		Mid Sept
		Street Rebuild	4th Wk Sept				End Sept
		Paving				1st Wk Oct	End Sept
	Archibald St	Both Curbs & East SW			4th wk Sept - 2nd wk Oct		End Sept
		Street Rebuild	3rd Wk Oct				Mid Oct
		Paving				4th Wk Oct	Mid Oct
	Crack Sealing					Completed	
	Small Miling and Patching						